BRUHAT BANGALORE MAHANAGARA PALIKE

DASARAHALLI PROJECT

Name of Work: Improvements and Construction of CC Road and Drains at M.S Ramaiah Layput and Havnoor Extn Surrounding Roads in Ward No. 14 Bagalagunte.

Name of the Contractor :

Pre-Measurement Sheet

First and Part

Item No:	1
Item Name:	Earthwork excavation by manual means for roads, drains& Similar works in ordinary excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. (Page no 144., I.No.19.1 of KPWD S.R 2018-19)

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
New CC Drain										
1st Main Deepak Nursery Beside Road (RHS)										
from Ded End	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
Brammalingeswara condiments										
	0.00	13.80	1	13.80			1.10	0.90	13.66	
Pavanadhamma house Road(LHS)										
From main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	79.50	1	4.50			1.10	0.90	4.46	
Swasthik Tours and travels (LHS)										
From main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	82.50	1	7.50			1.10	0.90	7.43	
Swasthik Tours and travels (RHS)										
From Renukappa Nilaya	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	82.60	1	7.60			1.10	0.90	7.52	
3rd Cross Road (RHS)										

Santhi Technological Corporation BADAMI

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
7th cross road (LHS)										
From Sri Ranga Dry Cleaner	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
	30.00	45.00	1.00	15.00			1.10	0.90	14.85	
	45.00	60.00	1.00	15.00			1.10	0.90	14.85	
	60.00	75.00	1.00	15.00			1.10	0.90	14.85	
	75.00	90.00	1.00	15.00			1.10	0.90	14.85	
	90.00	105.00	1.00	15.00			1.10	0.90	14.85	
	105.00	120.00	1.00	15.00			1.10	0.90	14.85	
	120.00	135.00	1.00	15.00			1.10	0.90	14.85	
	135.00	150.00	1.00	15.00			1.10	0.90	14.85	
	150.00	165.00	1.00	15.00			1.10	0.90	14.85	
	165.00	180.00	1.00	15.00			1.10	0.90	14.85	
	180.00	195.00	1.00	15.00			1.10	0.90	14.85	
	195.00	197.00	1.00	2.00			1.10	0.90	1.98	
1st Cross Road(LHS)										
From 6th Cross	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
	30.00	31.00	1.00	1.00			1.10	0.90	0.99	
2nd Cross Road (LHS)										
	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
3rd Cross Road (RHS)										
	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
6th Cross										
From main road	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
	30.00	45.00	1.00	15.00			1.10	0.90	14.85	
	45.00	60.00	1.00	15.00			1.10	0.90	14.85	
	60.00	75.00	1.00	15.00			1.10	0.90	14.85	
	75.00	90.00	1.00	15.00			1.10	0.90	14.85	
	90.00	105.00	1.00	15.00			1.10	0.90	14.85	
	105.00	120.00	1.00	15.00			1.10	0.90	14.85	
	120.00	135.00	1.00	15.00			1.10	0.90	14.85	
	135.00	150.00	1.00	15.00			1.10	0.90	14.85	
	150.00	165.00	1.00	15.00			1.10	0.90	14.85	
	165.00	178.40	1.00	13.40			1.10	0.90	13.27	
Main Road (RHS)										
	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	17.60	1.00	2.60			1.10	0.90	2.57	
LakshmiShree Nilaya 8th Cross Road LHS										
From main road	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
	30.00	45.00	1.00	15.00			1.10	0.90	14.85	
	45.00	50.80	1.00	5.80			1.10	0.90	5.74	
LakshmiShree Nilaya 8th Cross Road RHS										
From main road	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	30.00	1.00	15.00			1.10	0.90	14.85	
	30.00	45.00	1.00	15.00			1.10	0.90	14.85	
	45.00	60.00	1.00	15.00			1.10	0.90	14.85	
	60.00	63.40	1.00	3.40			1.10	0.90	3.37	

Sanjita Technical Solutions BADAMI

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Ladies Tailors Front 2nd Cross Road LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	29.20	1.00	14.20			1.10	0.90	14.06	
Ladies Tailors Front 2nd Cross Road RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	21.80	1.00	6.80			1.10	0.90	6.73	
1st Cross Road (RHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	24.20	1.00	9.20			1.10	0.90	9.11	
1st Cross Road(RHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	24.60	1.00	9.60			1.10	0.90	9.50	
1st Cross Road (LHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	10.50			1.10	0.90	10.40	
	15.00	28.50	1.00	13.50			1.10	0.90	13.37	
1st Cross Road (LHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	15.00			1.10	0.90	14.85	
	15.00	18.00	1.00	3.00			1.10	0.90	2.97	
New Kerb Stone										
1st Main Deepak Nursery Beside Road (RHS)										
	0.00	6.85	1	6.85						
	6.85	18.65	1	11.80			0.20	0.15	0.35	
	18.65	28.15	1	9.50			0.20	0.15	0.29	
	28.15	33.25	1	5.10			0.20	0.15	0.15	
	33.25	37.55	1	4.30			0.20	0.15	0.13	
	37.55	47.05	1	9.50			0.20	0.15	0.29	
	47.05	56.35	1	9.30						n/t
	56.35	63.65	1	7.30			0.20	0.15	0.22	
	63.65	67.25	1	3.60			0.20	0.15	0.11	
	67.25	75.85	1	8.60						
Brammalingeswara condiments										
	0.00	13.80	1	13.80			0.20	0.15	0.41	
Pavanadhamma house Road(LHS)										
From main road	0.00	4.80	1	4.80					0.00	n/t
	4.80	16.60	1	11.80			0.20	0.15	0.35	
	16.60	21.80	1	5.20			0.20	0.15	0.16	
	21.80	26.40	1	4.60						n/t
	26.40	38.30	1	11.90						n/t
	38.30	42.30	1	4.00			0.20	0.15	0.12	
	42.30	57.30	1	15.00			0.20	0.15	0.45	
	57.30	69.10	1	11.80			0.20	0.15	0.35	
	69.10	72.40	1	3.30			0.20	0.15	0.10	

Municipal Corporation BADAMI

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Frm main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	90.00	1	15.00			1.10	0.90	14.85	
	90.00	105.00	1	15.00			1.10	0.90	14.85	
	105.00	120.00	1	15.00			1.10	0.90	14.85	
	120.00	135.00	1	15.00			1.10	0.90	14.85	
	135.00	150.00	1	15.00			1.10	0.90	14.85	
	150.00	165.00	1	15.00			1.10	0.90	14.85	
	165.00	135.00	1	15.00			1.10	0.90	14.85	
	180.00	194.70	1	14.70			1.10	0.90	14.55	
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	90.00	1	15.00			1.10	0.90	14.85	
	90.00	105.00	1	15.00			1.10	0.90	14.85	
	105.00	120.00	1	15.00			1.10	0.90	14.85	
	120.00	135.00	1	15.00			1.10	0.90	14.85	
	135.00	150.00	1	15.00			1.10	0.90	14.85	
	150.00	165.00	1	15.00			1.10	0.90	14.85	
	165.00	180.00	1	15.00			1.10	0.90	14.85	
	180.00	195.00	1	15.00			1.10	0.90	14.85	
	195.00	199.00	1	4.00			1.10	0.90	3.96	
4th Cross Road (RHS)										
From main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	80.10	1	5.10			1.10	0.90	5.05	
4th cross road (LHS)										
4th cross road (LHS)	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	79.80	1	4.80			1.10	0.90	4.75	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Frm main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	90.00	1	15.00			1.10	0.90	14.85	
	90.00	105.00	1	15.00			1.10	0.90	14.85	
	105.00	120.00	1	15.00			1.10	0.90	14.85	
	120.00	135.00	1	15.00			1.10	0.90	14.85	
	135.00	150.00	1	15.00			1.10	0.90	14.85	
	150.00	165.00	1	15.00			1.10	0.90	14.85	
	165.00	135.00	1	15.00			1.10	0.90	14.85	
	180.00	194.70	1	14.70			1.10	0.90	14.55	
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	90.00	1	15.00			1.10	0.90	14.85	
	90.00	105.00	1	15.00			1.10	0.90	14.85	
	105.00	120.00	1	15.00			1.10	0.90	14.85	
	120.00	135.00	1	15.00			1.10	0.90	14.85	
	135.00	150.00	1	15.00			1.10	0.90	14.85	
	150.00	165.00	1	15.00			1.10	0.90	14.85	
	165.00	180.00	1	15.00			1.10	0.90	14.85	
	180.00	195.00	1	15.00			1.10	0.90	14.85	
	195.00	199.00	1	4.00			1.10	0.90	3.96	
4th Cross Road (RHS)										
From main road	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	80.10	1	5.10			1.10	0.90	5.05	
4th cross road (LHS)										
4th cross road (LHS)	0.00	15.00	1	15.00			1.10	0.90	14.85	
	15.00	30.00	1	15.00			1.10	0.90	14.85	
	30.00	45.00	1	15.00			1.10	0.90	14.85	
	45.00	60.00	1	15.00			1.10	0.90	14.85	
	60.00	75.00	1	15.00			1.10	0.90	14.85	
	75.00	79.80	1	4.80			1.10	0.90	4.75	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	72.40	79.50	1	7.10			0.20	0.15	0.21	
	Swasthik Tours and travels (LHS)									
From main road	0.00	1.80	1	1.80						n/t
	1.80	7.90	1	6.10			0.20	0.15	0.18	
	7.90	20.50	1	12.60						n/t
	20.50	27.50	1	7.00			0.20	0.15	0.21	
	27.50	31.20	1	3.70						n/t
	31.20	34.90	1	3.70			0.20	0.15	0.11	
	34.90	46.40	1	11.50						n/t
	46.40	61.40	1	15.00						n/t
	61.40	64.80	1	3.40						n/t
	64.80	66.80	1	2.00						n/t
	66.80	74.00	1	7.20			0.20	0.15	0.22	
	74.00	82.50	1	8.50						
	Swasthik Tours and travels (RHS)									
	0.00	12.30	1	12.30			0.20	0.15	0.37	
	12.50	16.30	1	4.00			0.20	0.15	0.12	
	16.30	19.30	1	3.00						n/t
	19.30	27.80	1	8.50						n/t
	27.80	42.80	1	15.00			0.20	0.15	0.45	
	42.80	53.10	1	10.30			0.20	0.15	0.31	
	53.10	56.10	1	3.00						n/t
	56.10	66.40	1	10.30			0.20	0.15	0.31	
	66.40	75.70	1	9.30						n/t
	75.70	82.60	1	6.90			0.20	0.15	0.21	
	3rd Cross Road (LHS)									
Frm main road	0.00	6.90	1	6.90						n/t
	6.90	14.50	1	7.60			0.20	0.15	0.23	
	14.50	15.50	1	1.00						n/t
	15.50	22.60	1	7.10			0.20	0.15	0.21	
	22.60	25.70	1	3.10						n/t
	25.70	40.70	1	15.00			0.20	0.15	0.45	
	40.70	43.90	1	3.20			0.20	0.15	0.10	
	43.90	56.90	1	13.00						n/t
	56.90	62.40	1	5.50			0.20	0.15	0.17	
	62.40	70.40	1	8.00						n/t
	70.40	72.10	1	1.70						n/t
	72.10	87.10	1	15.00			0.20	0.15	0.45	
	87.10	97.50	1	10.40			0.20	0.15	0.31	
	97.50	101.50	1	4.00			0.20	0.15	0.12	
	101.50	108.70	1	7.20						n/t
	108.70	114.70	1	6.00			0.20	0.15	0.18	
	114.70	119.70	1	5.00						n/t
	119.70	127.90	1	8.20			0.20	0.15	0.25	
	127.90	131.20	1	3.30						n/t
	131.20	137.70	1	6.50			0.20	0.15	0.20	
	137.70	140.20	1	2.50						n/t
	140.20	148.60	1	8.40			0.20	0.15	0.25	
	148.60	155.60	1	7.00			0.20	0.15	0.21	
	155.60	159.60	1	4.00						n/t
	159.60	164.60	1	5.00			0.20	0.15	0.15	
	164.60	167.10	1	2.50			0.20	0.15	0.08	
	167.10	168.10	1	1.00			0.20	0.15	0.03	
	168.10	174.40	1	6.30			0.20	0.15	0.19	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	174.40	176.90	1	2.50			0.20	0.15	0.08	
	176.90	186.30	1	9.40			0.20	0.15	0.28	
	186.30	195.30	1	9.00						
3rd Cross Road (RHS)										
From Durga provision	0.00	15.00	1	15.00			0.20	0.15	0.45	
	15.00	17.90	1	2.90			0.20	0.15	0.09	
	17.90	23.10	1	5.20						n/t
	23.10	27.80	1	4.70						n/t
	27.80	31.30	1	3.50			0.20	0.15	0.11	
	31.30	34.30	1	3.00			0.20	0.15	0.09	
	34.30	46.30	1	12.00			0.20	0.15	0.36	
	46.30	54.70	1	8.40						n/t
	54.70	69.70	1	15.00						n/t
	69.70	84.70	1	15.00			0.20	0.15	0.45	
	84.70	88.20	1	3.50			0.20	0.15	0.11	
	88.20	103.20	1	15.00			0.20	0.15	0.45	
	103.20	118.20	1	15.00			0.20	0.15	0.45	
	118.20	123.60	1	5.40			0.20	0.15	0.16	
	123.60	129.00	1	5.40			0.20	0.15	0.16	
	129.00	132.20	1	3.20			0.20	0.15	0.10	
	132.20	134.80	1	2.60			0.20	0.15	0.08	
	134.80	137.80	1	3.00						n/t
	137.80	147.80	1	10.00			0.20	0.15	0.30	
	147.80	160.30	1	12.50			0.20	0.15	0.38	
	160.30	163.30	1	3.00						n/t
	163.30	172.30	1	9.00			0.20	0.15	0.27	
	172.30	183.60	1	11.30						n/t
	183.60	185.40	1	1.80						n/t
	185.40	198.00	1	12.60			0.20	0.15	0.38	
4th Cross Road (RHS)										
From main road	0.00	2.00	1	2.00						n/t
	2.00	5.70	1	3.70			0.20	0.15	0.11	
	5.70	11.80	1	6.10						n/t
	11.80	18.90	1	7.10			0.20	0.15	0.21	
	18.90	22.90	1	4.00						n/t
	22.90	29.90	1	7.00			0.20	0.15	0.21	
	29.90	31.50	1	1.60			0.20	0.15	0.05	
	31.50	43.70	1	12.20			0.20	0.15	0.37	
	43.70	44.80	1	1.10			0.20	0.15	0.03	
	44.80	52.30	1	7.50			0.20	0.15	0.23	
	52.30	57.10	1	4.80			0.20	0.15	0.14	
	57.10	57.70	1	0.60			0.20	0.15	0.02	
	57.70	64.80	1	7.10			0.20	0.15	0.21	
	64.80	68.10	1	3.30			0.20	0.15	0.10	
	68.10	80.10	1	12.00			0.20	0.15	0.36	
4th cross road (LHS)										
4th cross road (LHS)	0.00	15.20	1	15.20			0.20	0.15	0.46	
	15.20	30.20	1	15.00			0.20	0.15	0.45	
	30.20	45.20	1	15.00			0.20	0.15	0.45	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	45.20	58.90	1	13.70			0.20	0.15	0.41	
	58.90	63.20	1	4.30						n/t
	63.20	74.30	1	11.10			0.20	0.15	0.33	
	74.30	79.80	1	5.50			0.20	0.15	0.17	
	1st Cross Road(LHS)									
From 6th Cross	0.00	3.50	1	3.50						n/t
	3.50	12.20	1	8.70			0.20	0.15	0.26	
	12.20	15.50	1	3.30						n/t
	15.50	16.10	1	0.60						n/t
	16.10	31.00	1	14.90			0.20	0.15	0.45	
	2nd Cross Road (LHS)									
	0.00	14.00	1	14.00			0.20	0.15	0.42	
	14.00	15.00	1	1.00			0.20	0.15	0.03	
From 6th Cross	3rd Cross Road									
	0.00	15.00	1	15.00			0.20	0.15	0.45	
	15.00	29.00	1	14.00			0.20	0.15	0.42	
	29.00	30.00	1	1.00						n/t
	6th Cross (RHS)									
From main road	0.00	12.00	1	12.00						
	12.00	21.50	1	9.50						
	21.50	30.20	1	8.70			0.20	0.15	0.26	
	30.20	45.20	1	15.00			0.20	0.15	0.45	
	45.20	50.90	1	5.70			0.20	0.15	0.17	
	50.90	55.60	1	4.70						n/t
	55.60	68.60	1	13.00			0.20	0.15	0.39	
	68.60	70.90	1	2.30			0.20	0.15	0.07	
	70.90	74.00	1	3.10						n/t
	74.00	78.10	1	4.10			0.20	0.15	0.12	
	78.10	82.70	1	4.60						n/t
	82.70	91.30	1	8.60			0.20	0.15	0.26	
	Main Road (RHS)									
	0.00	8.40	1	8.40						n/t
	8.40	17.10	1	8.70			0.20	0.15	0.26	
	17.10	17.90	1	0.80						n/t
	7th Cross									
From Sri Ranga Dry Cleaner	0.00	3.80	1	3.80			0.20	0.15	0.11	
	3.80	7.60	1	3.80			0.20	0.15	0.11	
	7.60	21.90	1	14.30			0.20	0.15	0.43	
	21.90	25.00	1	3.10			0.20	0.15		n/t
	25.00	29.00	1	4.00			0.20	0.15	0.12	
	29.00	32.70	1	3.70			0.20	0.15	0.11	
	32.70	37.00	1	4.30			0.20	0.15	0.13	
	37.00	38.00	1	1.00						n/t
	38.00	46.20	1	8.20			0.20	0.15	0.25	
	46.20	49.40	1	3.20						n/t
	49.40	56.90	1	7.50			0.20	0.15	0.23	
	56.90	59.50	1	2.60						n/t

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
1st Cross Road (LHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	10.50						n/t
	15.00	28.50	1.00	13.50						n/t
1st Cross Road (LHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	18.00	1.00	3.00						n/t
										n/t
										n/t
NEW CULVERTS										
cross Road			1	5.00			1.50	1.20	9.00	
Lakshmi Shree Nelaya LHS SIDE			3	6.00			1.50	1.20	32.40	
Lakshmi Shree Nelaya RHS SIDE			1	5.80			1.50	1.20	10.44	
			1	6.00			1.50	1.20	10.80	
						Total Qty Work Done			1686.25	Cum
						Qty Payable in this bill			1686.25	Cum

Contractor Representative

Assistant Engineer
Project-Dasarahalli Division
BBMP-Banglore

20/12/2019

Asst. Executive Engineer
Project Division, Dasarahalli

Consultant Representative

Asst.Executive Engineer
Project-Dasarahalli Division
BBMP-Bangalore

Scanned with CamScanner

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI PROJECT

Name of Work: Improvements and Construction of CC Road and Drains at M.S Ramaiah Layput and Havnoor Extn Surrounding Roads in Ward No. 14 Bagalagunte.

Name of the Contractor :

Pre-Measurement Sheet

First and Part

Item No:	2
Item Name:	KSRB M2100-10.Providing and laying in position plain cement concrete of mix 1:3:6 with opc cement @220kgs with 20 mm and down size graded granite metal course aggregate @0.84cum and fine aggregates @0.56 cum machine mixed,laid in layers not exceeding 15cms thick well compacted in foundation,plinth and cills including cost of all materials,labour,HOM OF machinary, curing complete as per specification (Pg No-12.Item No.27.18 of KPWD S.R 2018-19)

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
New CC Drain										
1st Main Deepak Nursery Beside Road (RHS)										
	0.00	15.00	1	15.00			1.10	0.15	2.48	
	15.00	30.00	1	15.00			1.10	0.15	2.48	
	30.00	45.00	1	15.00			1.10	0.15	2.48	
	45.00	60.00	1	15.00			1.10	0.15	2.48	
	60.00	75.00	1	15.00			1.10	0.15	2.48	
Brammalingeswara condiments										
	0.00	13.80	1	13.80			1.10	0.15	2.28	
Pavanadhamma house Road(LHS)										
From main road	0.00	15.00	1	15.00			1.10	0.15	2.48	
	15.00	30.00	1	15.00			1.10	0.15	2.48	
	30.00	45.00	1	15.00			1.10	0.15	2.48	
	45.00	60.00	1	15.00			1.10	0.15	2.48	
	60.00	75.00	1	15.00			1.10	0.15	2.48	
	75.00	79.50	1	4.50			1.10	0.15	0.74	
Swasthik Tours and travels (LHS)										
From main road	0.00	15.00	1	15.00			1.10	0.15	2.48	
	15.00	30.00	1	15.00			1.10	0.15	2.48	
	30.00	45.00	1	15.00			1.10	0.15	2.48	
	45.00	60.00	1	15.00			1.10	0.15	2.48	
	60.00	75.00	1	15.00			1.10	0.15	2.48	
	75.00	82.50	1	7.50			1.10	0.15	1.24	
Swasthik Tours and travels (RHS)										
From Renukappa Nilaya	0.00	15.00	1	15.00			1.10	0.15	2.48	
	15.00	30.00	1	15.00			1.10	0.15	2.48	
	30.00	45.00	1	15.00			1.10	0.15	2.48	
	45.00	60.00	1	15.00			1.10	0.15	2.48	
	60.00	75.00	1	15.00			1.10	0.15	2.48	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	21.80	26.40	1	4.60						n/t
	26.40	38.30	1	11.90						n/t
	38.30	42.30	1	4.00			0.20	0.15	0.12	
	42.30	57.30	1	15.00			0.20	0.15	0.45	
	57.30	69.10	1	11.80			0.20	0.15	0.35	
	69.10	72.40	1	3.30			0.20	0.15	0.10	
	72.40	79.50	1	7.10			0.20	0.15	0.21	
Swasthik Tours and travels (LHS)										
From main road	0.00	1.80	1	1.80						n/t
	1.80	7.90	1	6.10			0.20	0.15	0.18	
	7.90	20.50	1	12.60						n/t
	20.50	27.50	1	7.00			0.20	0.15	0.21	
	27.50	31.20	1	3.70						n/t
	31.20	34.90	1	3.70			0.20	0.15	0.11	
	34.90	46.40	1	11.50						n/t
	46.40	61.40	1	15.00						n/t
	61.40	64.80	1	3.40						n/t
	64.80	66.80	1	2.00						n/t
	66.80	74.00	1	7.20			0.20	0.15	0.22	
	74.00	82.50	1	8.50						
Swasthik Tours and travels (RHS)										
	0.00	12.30	1	12.30			0.20	0.15	0.37	
	12.30	16.30	1	4.00			0.20	0.15	0.12	
	16.30	19.30	1	3.00						n/t
	19.30	27.80	1	8.50						n/t
	27.80	42.80	1	15.00			0.20	0.15	0.45	
	42.80	53.10	1	10.30			0.20	0.15	0.31	
	53.10	56.10	1	3.00						n/t
	56.10	66.40	1	10.30			0.20	0.15	0.31	
	66.40	75.70	1	9.30						n/t
	75.70	82.60	1	6.90			0.20	0.15	0.21	
3rd Cross Road (LHS)										
Frm main road	0.00	6.90	1	6.90						
	6.90	14.50	1	7.60			0.20	0.15	0.23	
	14.50	15.50	1	1.00						n/t
	15.50	22.60	1	7.10			0.20	0.15	0.21	
	22.60	25.70	1	3.10						n/t
	25.70	40.70	1	15.00			0.20	0.15	0.45	
	40.70	43.90	1	3.20			0.20	0.15	0.10	
	43.90	56.90	1	13.00						n/t
	56.90	62.40	1	5.50			0.20	0.15	0.17	
	62.40	70.40	1	8.00						n/t
	70.40	72.10	1	1.70						n/t
	72.10	87.10	1	15.00			0.20	0.15	0.45	
	87.10	97.50	1	10.40			0.20	0.15	0.31	
	97.50	101.50	1	4.00			0.20	0.15	0.12	
	101.50	108.70	1	7.20						n/t
	108.70	114.70	1	6.00			0.20	0.15	0.18	
	114.70	119.70	1	5.00						n/t
	119.70	127.90	1	8.20			0.20	0.15	0.25	
	127.90	131.20	1	3.30						n/t
	131.20	137.70	1	6.50			0.20	0.15	0.20	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	137.70	140.20	1	2.50						n/t
	140.20	148.60	1	8.40			0.20	0.15	0.25	
	148.60	155.60	1	7.00			0.20	0.15	0.21	
	155.60	159.60	1	4.00						n/t
	159.60	164.60	1	5.00			0.20	0.15	0.15	
	164.60	167.10	1	2.50			0.20	0.15	0.08	
	167.10	168.10	1	1.00			0.20	0.15	0.03	
	168.10	174.40	1	6.30			0.20	0.15	0.19	
	174.40	176.90	1	2.50			0.20	0.15	0.08	
	176.90	186.30	1	9.40			0.20	0.15	0.28	
	186.30	195.30	1	9.00						n/t
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	1	15.00			0.20	0.15	0.45	
	15.00	17.90	1	2.90			0.20	0.15	0.09	
	17.90	23.10	1	5.20						n/t
	23.10	27.80	1	4.70						n/t
	27.80	31.30	1	3.50			0.20	0.15	0.11	
	31.30	34.30	1	3.00			0.20	0.15	0.09	
	34.30	46.30	1	12.00			0.20	0.15	0.36	
	46.30	54.70	1	8.40						n/t
	54.70	69.70	1	15.00						n/t
	69.70	84.70	1	15.00			0.20	0.15	0.45	
	84.70	88.20	1	3.50			0.20	0.15	0.11	
	88.20	103.20	1	15.00			0.20	0.15	0.45	
	103.20	118.20	1	15.00			0.20	0.15	0.45	
	118.20	123.60	1	5.40			0.20	0.15	0.16	
	123.60	129.00	1	5.40			0.20	0.15	0.16	
	129.00	132.20	1	3.20			0.20	0.15	0.10	
	132.20	134.80	1	2.60			0.20	0.15	0.08	
	134.80	137.80	1	3.00						n/t
	137.80	147.80	1	10.00			0.20	0.15	0.30	
	147.80	160.30	1	12.50			0.20	0.15	0.38	
	160.30	163.30	1	3.00						n/t
	163.30	172.30	1	9.00			0.20	0.15	0.27	
	172.30	183.60	1	11.30						n/t
	183.60	185.40	1	1.80						n/t
	185.40	198.00	1	12.60			0.20	0.15	0.38	
4th Cross Road (RHS)										
From main road	0.00	2.00	1	2.00						n/t
	2.00	5.70	1	3.70			0.20	0.15	0.11	
	5.70	11.80	1	6.10						n/t
	11.80	18.90	1	7.10			0.20	0.15	0.21	
	18.90	22.90	1	4.00						n/t
	22.90	29.90	1	7.00			0.20	0.15	0.21	
	29.90	31.50	1	1.60			0.20	0.15	0.05	
	31.50	43.70	1	12.20			0.20	0.15	0.37	
	43.70	44.80	1	1.10			0.20	0.15	0.03	
	44.80	52.30	1	7.50			0.20	0.15	0.23	
	52.30	57.10	1	4.80			0.20	0.15	0.14	
	57.10	57.70	1	0.60			0.20	0.15	0.02	
	57.70	64.80	1	7.10			0.20	0.15	0.21	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

DASARAHALLI PROJECT

Name of Work: Improvements and Construction of CC Road and Drains at M.S Ramaiah Layput and Havnoor Extn Surrounding Roads in Ward No. 14 Bagalagunte.

Name of the Contractor :

Pre-Measurement Sheet

First and Part

Item No:	3
Item Name:	Proveding and Laying plain reinforced cement concrete for side drains using m20 nominul mix concrete with OPC cement 300kgs. With 20mm and down size ganite metal course aggregates @0.69cum and fine aggregates @0.43cum machine mixed,well compacted for walls and bottom including centring,shuttring,cost of materails, HOM of machinaries. Complete Excluding cost of steel asper MORTH Specification no1500,1700,2200. Wall And Bottom thickness 15cm KSSRB Page No 265 Item No 37.59 and 37.59.2

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Raft										
New CC Drain										
1st Main Deepak Nursery Beside Road (RHS)										
	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
Brammalingeswara condiments										
	0.00	13.80	1	13.80			0.90	0.15	0.15	
Pavanadhamma house Road(LHS)										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	79.50	1	4.50			0.90	0.15	0.61	
Swasthik Tours and travels (LHS)										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	82.50	1	7.50			0.90	0.15	1.01	
Swasthik Tours and travels (RHS)										
From Renukappa Nilaya	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	82.60	1	7.60			0.90	0.15	1.03	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	3rd Cross Road (RHS)									
Frm main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	180.00	1	15.00			0.90	0.15	2.03	
	180.00	194.70	1	14.70			0.90	0.15	1.98	
	3rd Cross Road (LHS)									
From Durga provision	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	180.00	1	15.00			0.90	0.15	2.03	
	180.00	195.00	1	15.00			0.90	0.15	2.03	
	195.00	199.00	1	4.00			0.90	0.15	0.54	
	4th Cross Road (RHS)									
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	80.10	1	5.10			0.90	0.15	0.69	
	7th cross road (LHS)									
From Sri Ranga Dry Cleaner	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬಿಬಿಎಂಪಿ.

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
3rd Cross Road (RHS)										
Frm main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	180.00	1	15.00			0.90	0.15	2.03	
	180.00	194.70	1	14.70			0.90	0.15	1.98	
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	180.00	1	15.00			0.90	0.15	2.03	
	180.00	195.00	1	15.00			0.90	0.15	2.03	
	195.00	199.00	1	4.00			0.90	0.15	0.54	
4th Cross Road (RHS)										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	80.10	1	5.10			0.90	0.15	0.69	
7th cross road (LHS)										
From Sri Ranga Dry Cleaner	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬಿಬಿಎಂಪಿ.

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	180.00	1	15.00			0.90	0.15	2.03	
	180.00	195.00	1	15.00			0.90	0.15	2.03	
	195.00	197.00	1	2.00			0.90	0.15	0.27	
1st Cross Road(LHS)										
	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	31.00	1	1.00			0.90	0.15	0.14	
2nd Cross Road (LHS)										
	0.00	15.00	1	15.00			0.90	0.15	2.03	
3rd Cross Road (RHS)										
	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
6th Cross										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	75.00	1	15.00			0.90	0.15	2.03	
	75.00	90.00	1	15.00			0.90	0.15	2.03	
	90.00	105.00	1	15.00			0.90	0.15	2.03	
	105.00	120.00	1	15.00			0.90	0.15	2.03	
	120.00	135.00	1	15.00			0.90	0.15	2.03	
	135.00	150.00	1	15.00			0.90	0.15	2.03	
	150.00	165.00	1	15.00			0.90	0.15	2.03	
	165.00	178.40	1	13.40			0.90	0.15	1.81	
Main Road (RHS)										
	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	17.60	1	2.60			0.90	0.15	0.35	
LakshmiShree Nilaya 8th Cross Road LHS										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	50.80	1	5.80			0.90	0.15	0.78	
LakshmiShree Nilaya 8th Cross Road RHS										
From main road	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	30.00	1	15.00			0.90	0.15	2.03	
	30.00	45.00	1	15.00			0.90	0.15	2.03	
	45.00	60.00	1	15.00			0.90	0.15	2.03	
	60.00	63.40	1	3.40			0.90	0.15	0.46	
Ladies Tailors Front 2nd Cross Road LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	29.20	1	14.20			0.90	0.15	1.92	
Ladies Tailors Front 2nd Cross Road RHS										
	0.00	15.00	1	15.00			0.90	0.15	2.03	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
LakshmiShree Nilaya 8th Cross Road RHS Side	15.00	21.80	1	6.80			0.90	0.15	0.92	
1st Cross Road (Northern side) RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	24.20	1	9.20			0.90	0.15	1.24	
1st Cross Road(Northern side)) LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1	15.00			0.90	0.15	2.03	
	15.00	24.60	1	9.60			0.90	0.15	1.30	
1st Cross Road (Southern Side) LHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1	10.50			0.90	0.15	1.42	
	15.00	28.50	1	13.50			0.90	0.15	1.82	
1st Cross Road (Southern Side) RHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1	15.00			0.90	0.15	2.03	4.41
	15.00	18.00	1	3.00			0.90	0.15	0.41	
NEW CULVERTS										
cross Road			1	5.00			1.20	0.20	1.20	
Lakshmi Shree Nelaya LHS SIDE			3	6.00			1.20	0.20	4.32	
Lakshmi Shree Nelaya RHS SIDE			1	5.80			1.20	0.20	1.39	
			1	6.00			1.20	0.20	1.44	
WALL										
New CC Drain										
1st Main Deepak Nursery Beside Road (RHS)										
	0.00	6.85	2	6.85			0.15	0.15	0.31	
	6.85	18.65	2	11.80			0.15	0.27	0.96	
	18.65	28.15	2	9.50			0.15	0.27	0.77	
	28.15	33.25	2	5.10			0.15	0.49	0.75	
	33.25	37.55	2	4.30			0.15	0.49	0.63	
	37.55	47.05	2	9.50			0.15	0.49	1.40	
	47.05	56.35	2	9.30			0.15	0.53	1.48	
	56.35	63.65	2	7.30			0.15	0.67	1.47	
	63.65	67.25	2	3.60			0.15	0.67	0.72	
	67.25	75.85	2	8.60			0.15	0.83	2.14	
Brahmalingeswara condiments										
	0.00	13.80	2	13.80			0.15	1.00	4.14	
Pavanadhamma house Road(LHS)										
From main road	0.00	4.80	2	4.80			0.15	0.60	0.86	
	4.80	16.60	2	11.80			0.15	0.60	2.12	
	16.60	21.80	2	5.20			0.15	0.60	0.94	
	21.80	26.40	2	4.60			0.15	0.60	0.83	
	26.40	38.30	2	11.90			0.15	0.60	2.14	
	38.30	42.30	2	4.00			0.15	0.60	0.72	
	42.30	57.30	2	15.00			0.15	0.60	2.70	
	57.30	69.10	2	11.80			0.15	0.60	2.12	
	69.10	72.40	2	3.30			0.15	0.50	0.50	
	72.40	79.50	2	7.10			0.15	0.60	1.28	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Swasthik Tours and travels (LHS)										
From main road	0.00	1.80	2	1.80			0.15	1.10	0.59	
	1.80	7.90	2	6.10			0.15	1.10	2.01	
	7.90	20.50	2	12.60			0.15	0.90	3.40	
	20.50	27.50	2	7.00			0.15	0.90	1.89	
	27.50	31.20	2	3.70			0.15	0.60	0.67	
	31.20	34.90	2	3.70			0.15	0.90	1.00	
	34.90	46.40	2	11.50			0.15	0.65	2.24	
	46.40	61.40	2	15.00			0.15	0.60	2.70	
	61.40	64.80	2	3.40			0.15	0.60	0.61	
	64.80	66.80	2	2.00			0.15	0.60	0.36	
	66.80	74.00	2	7.20			0.15	0.60	1.30	
	74.00	82.50	2	8.50			0.15	0.45	1.15	
Swasthik Tours and travels (RHS)										
	0.00	12.30	2	12.30			0.15	0.40	1.48	
	12.30	16.30	2	4.00			0.15	0.40	0.48	
	16.30	19.30	2	3.00			0.15	0.40	0.36	
	19.30	27.80	2	8.50			0.15	0.40	1.02	
	27.80	42.80	2	15.00			0.15	0.45	2.03	
	42.80	53.10	2	10.30			0.15	0.60	1.85	
	53.10	56.10	2	3.00			0.15	0.40	0.36	
	56.10	66.40	2	10.30			0.15	0.60	1.85	
	66.40	75.70	2	9.30			0.15	0.60	1.67	
	75.70	82.60	2	6.90			0.15	0.90	1.86	
3rd Cross Road (LHS)										
Frm main road	0.00	6.90	2	6.90			0.15	0.60	1.24	
	6.90	14.50	2	7.60			0.15	0.60	1.37	
	14.50	15.50	2	1.00			0.15	0.60	0.18	
	15.50	22.60	2	7.10			0.15	0.60	1.28	
	22.60	25.70	2	3.10			0.15	0.50	0.47	
	25.70	40.70	2	15.00			0.15	0.60	2.70	
	40.70	43.90	2	3.20			0.15	0.60	0.58	
	43.90	56.90	2	13.00			0.15	0.60	2.34	
	56.90	62.40	2	5.50			0.15	0.60	0.99	
	62.40	70.40	2	8.00			0.15	0.60	1.44	
	70.40	72.10	2	1.70			0.15	0.60	0.31	
	72.10	87.10	2	15.00			0.15	0.53	2.39	
	87.10	97.50	2	10.40			0.15	0.53	1.65	
	97.50	101.50	2	4.00			0.15	0.53	0.64	
	101.50	108.70	2	7.20			0.15	0.53	1.14	
	108.70	114.70	2	6.00			0.15	0.53	0.95	
	114.70	119.70	2	5.00			0.15	0.53	0.80	
	119.70	127.90	2	8.20			0.15	0.53	1.30	
	127.90	131.20	2	3.30			0.15	0.53	0.52	
	131.20	137.70	2	6.50			0.15	0.53	1.03	
	137.70	140.20	2	2.50			0.15	0.53	0.40	
	140.20	148.60	2	8.40			0.15	0.53	1.34	
	148.60	155.60	2	7.00			0.15	0.53	1.11	
	155.60	159.60	2	4.00			0.15	0.53	0.64	
	159.60	164.60	2	5.00			0.15	0.53	0.80	
	164.60	167.10	2	2.50			0.15	0.53	0.40	
	167.10	168.10	2	1.00			0.15	0.53	0.16	
	168.10	174.40	2	6.30			0.15	0.53	1.00	
	174.40	176.90	2	2.50			0.15	0.53	0.40	

Asst. Executive Engineer
Project Division, Dasrahalli Zone

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	176.90	186.30	2	9.40			0.15	0.53	1.49	
	186.30	195.30	2	9.00			0.15	0.53	1.43	
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	2	15.00			0.15	0.75	3.38	
	15.00	17.90	2	2.90			0.15	0.75	0.65	
	17.90	23.10	2	5.20			0.15	0.75	1.17	
	23.10	27.80	2	4.70			0.15	0.75	1.06	
	27.80	31.30	2	3.50			0.15	0.70	0.74	
	31.30	34.30	2	3.00			0.15	0.70	0.63	
	34.30	46.30	2	12.00			0.15	0.70	2.52	
	46.30	54.70	2	8.40			0.15	0.55	1.39	
	54.70	69.70	2	15.00			0.15	0.55	2.48	
	69.70	84.70	2	15.00			0.15	0.60	2.70	
	84.70	88.20	2	3.50			0.15	0.60	0.63	
	88.20	103.20	2	15.00			0.15	0.60	2.70	
	103.20	118.20	2	15.00			0.15	0.60	2.70	
	118.20	123.60	2	5.40			0.15	0.60	0.97	
	123.60	129.00	2	5.40			0.15	0.60	0.97	
	129.00	132.20	2	3.20			0.15	0.60	0.58	
	132.20	134.80	2	2.60			0.15	0.60	0.47	
	134.80	137.80	2	3.00			0.15	0.60	0.54	
	137.80	147.80	2	10.00			0.15	0.60	1.80	
	147.80	160.30	2	12.50			0.15	0.55	2.06	
	160.30	163.30	2	3.00			0.15	0.55	0.50	
	163.30	172.30	2	9.00			0.15	0.55	1.49	
	172.30	183.60	2	11.30			0.15	0.55	1.86	
	183.60	185.40	2	1.80			0.15	0.55	0.30	
	185.40	198.00	2	12.60			0.15	0.70	2.65	
4th Cross Road (RHS)										
From main road	0.00	2.00	2	2.00			0.15	0.92	0.55	
	2.00	5.70	2	3.70			0.15	0.92	1.02	
	5.70	11.80	2	6.10			0.15	0.92	1.68	
	11.80	18.90	2	7.10			0.15	0.80	1.70	
	18.90	22.90	2	4.00			0.15	0.80	0.96	
	22.90	29.90	2	7.00			0.15	0.70	1.47	
	29.90	31.50	2	1.60			0.15	0.70	0.34	
	31.50	43.70	2	12.20			0.15	0.34	1.24	
	43.70	44.80	2	1.10			0.15	0.34	0.11	
	44.80	52.30	2	7.50			0.15	0.34	0.77	
	52.30	57.10	2	4.80			0.15	0.34	0.49	
	57.10	57.70	2	0.60			0.15	0.34	0.06	
	57.70	64.80	2	7.10			0.15	0.30	0.64	
	64.80	68.10	2	3.30			0.15	0.30	0.30	
	68.10	80.10	2	12.00			0.15	0.30	1.08	
4th cross road (LHS)										
4th cross road (LHS)	0.00	15.20	2	15.20			0.15	0.32	1.46	
	15.20	30.20	2	15.00			0.15	0.32	1.44	
	30.20	45.20	2	15.00			0.15	0.44	1.98	
	45.20	58.90	2	13.70			0.15	0.58	2.38	
	58.90	63.20	2	4.30			0.15	0.58	0.75	
	63.20	74.30	2	11.10			0.15	0.80	2.66	
	74.30	79.80	2	5.50			0.15	0.92	1.52	
1st Cross Road(LHS)										
From 6th Cross	0.00	3.50	2	3.50			0.15	0.40	0.42	

ಕಾಮಗಾರಿಯ ಅಳತೆಯಂತೆ ಯೋಜನಾ ವಿಭಾಗ ಬಾಣಸವಾಡಿ ವಲಯ, ಬಿಬಿಎಂಪಿ

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
From 6th Cross	3.50	12.20	2	8.70			0.15	0.42	1.10	
	12.20	15.50	2	3.30			0.15	0.42	0.42	
	15.50	16.10	2	0.60			0.15	0.42	0.08	
	16.10	31.00	2	14.90			0.15	0.63	2.82	
	2nd Cross Road (LHS)									
	0.00	14.00	2	14.00			0.15	0.40	1.68	
	14.00	15.00	2	1.00			0.15	0.40	0.12	
	3rd Cross Road									
	0.00	15.00	2	15.00			0.15	0.40	1.80	
	15.00	29.00	2	14.00			0.15	0.40	1.68	
	29.00	30.00	2	1.00			0.15	0.40	0.12	
	6th Cross (RHS)									
From main road	0.00	12.00	2	12.00			0.15	0.90	3.24	
	12.00	21.50	2	9.50			0.15	0.80	2.28	
	21.50	30.20	2	8.70			0.15	0.70	1.83	
	30.20	45.20	2	15.00			0.15	0.70	3.15	
	45.20	50.90	2	5.70			0.15	0.70	1.20	
	50.90	55.60	2	4.70			0.15	0.70	0.99	
	55.60	68.60	2	13.00			0.15	0.70	2.73	
	68.60	70.90	2	2.30			0.15	0.70	0.48	
	70.90	74.00	2	3.10			0.15	0.70	0.65	
	74.00	78.10	2	4.10			0.15	0.70	0.86	
	78.10	82.70	2	4.60			0.15	0.70	0.97	
	82.70	91.30	2	8.60			0.15	0.70	1.81	
	Main Road (RHS)									
	0.00	8.40	2	8.40			0.15	0.27	0.68	
	8.40	17.10	2	8.70			0.15	0.60	1.57	
	17.10	17.90	2	0.80			0.15	0.60	0.14	
	7th Cross									
From Sri Ranga Dry Cleaner	0.00	3.80	2	3.80			0.15	0.50	0.57	
	3.80	7.60	2	3.80			0.15	0.50	0.57	
	7.60	21.90	2	14.30			0.15	0.52	2.23	
	21.90	25.00	2	3.10			0.15	0.52	0.48	
	25.00	29.00	2	4.00			0.15	0.62	0.74	
	29.00	32.70	2	3.70			0.15	0.62	0.69	
	32.70	37.00	2	4.30			0.15	0.62	0.80	
	37.00	38.00	2	1.00			0.15	0.36	0.11	
	38.00	46.20	2	8.20			0.15	0.63	1.55	
	46.20	49.40	2	3.20			0.15	0.63	0.60	
	49.40	56.90	2	7.50			0.15	0.63	1.42	
	56.90	59.50	2	2.60			0.15	0.63	0.49	
	59.50	64.90	2	5.40			0.15	0.63	1.02	
	64.90	67.90	2	3.00			0.15	0.38	0.34	
	67.90	71.50	2	3.60			0.15	0.38	0.41	
	71.50	81.50	2	10.00			0.15	0.68	2.04	
	81.50	88.50	2	7.00			0.15	0.52	1.09	
	88.50	90.80	2	2.30			0.15	0.62	0.43	
	90.80	97.10	2	6.30			0.15	0.62	1.17	
	97.10	99.50	2	2.40			0.15	0.65	0.47	
	99.50	102.10	2	2.60			0.15	0.65	0.51	
	102.10	104.80	2	2.70			0.15	0.65	0.53	
	104.80	108.00	2	3.20			0.15	0.65	0.62	
	108.00	117.20	2	9.20			0.15	0.64	1.77	
	117.20	132.20	2	15.00			0.15	0.56	2.52	
	132.20	135.60	2	3.40			0.15	0.56	0.57	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	135.60	141.70	2	6.10			0.15	0.59	1.08	
	141.70	149.20	2	7.50			0.15	0.59	1.33	
	149.20	155.00	2	5.80			0.15	0.59	1.03	
	155.00	163.70	2	8.70			0.15	0.59	1.54	
	163.70	172.30	2	8.60			0.15	0.67	1.73	
	172.30	187.30	2	15.00			0.15	0.67	3.02	
	187.30	191.00	2	3.70			0.15	0.60	0.67	
	191.00	197.00	2	6.00			0.15	0.60	1.08	
LakshmiShree Nilaya 8th Cross Road LHS										
From main road	0.00	15.00	2	15.00			0.15	0.56	2.52	
	15.00	21.30	2	6.30			0.15	0.56	1.06	
	21.30	25.90	2	4.60			0.15	0.56	0.77	
	25.90	36.30	2	10.40			0.15	0.56	1.75	
	36.30	50.80	2	14.50			0.15	0.56	2.44	
LakshmiShree Nilaya 8th Cross Road RHS										
From main road	0.00	11.30	2	11.30			0.15	0.54	1.83	
	11.30	17.00	2	5.70			0.15	0.54	0.92	
	17.00	23.30	2	6.30			0.15	0.60	1.13	
	23.30	26.30	2	3.00			0.15	0.60	0.54	
	26.30	36.00	2	9.70			0.15	0.60	1.75	
	36.00	48.00	2	12.00			0.15	0.54	1.94	
	48.00	63.40	2	15.40			0.15	0.54	2.49	
Ladies Tailors Front 2nd Cross Road LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	2	15.00			0.15	0.50	2.25	
	15.00	20.20	2	5.20			0.15	0.50	0.78	
	20.20	29.20	2	9.00			0.15	0.50	1.35	
Ladies Tailors Front 2nd Cross Road RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	2	15.00			0.15	0.44	1.98	
	15.00	20.20	2	5.20			0.15	0.44	0.69	
	20.20	29.20	2	9.00			0.15	0.44	1.19	
1st Cross Road (RHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	2	15.00			0.15	0.44	1.98	
	15.00	24.20	2	9.20			0.15	0.44	1.21	
1st Cross Road(RHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	14.00	2	14.00			0.15	0.35	1.47	
	14.00	24.60	2	10.60			0.15	0.35	1.12	
1st Cross Road (LHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	9.00	2	9.00			0.15	0.56	1.51	
	9.00	10.50	2	1.50			0.15	0.56	0.25	
	10.50	25.50	2	15.00			0.15	0.56	2.52	
	25.50	28.50	2	3.00			0.15	0.56	0.50	
1st Cross Road (LHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	6.00	2	6.00			0.15	0.50	0.90	
	6.00	9.00	2	3.00			0.15	0.50	0.45	
	9.00	18.00	2	9.00			0.15	0.50	1.35	
NEW CULVERTS										
cross Road			2	5.00			0.20	0.80	1.60	
Lakshmi Shree Nelaya LHS SIDE			6	6.00			0.20	0.80	5.76	

Asst. Executive Engineer
Project Division, Dasrahalli Zone

Scanned with CamScanner

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Lakshmi Shree Nelaya RHS SIDE		2	5.80			0.20	0.80	1.86	
		2	6.00			0.20	0.80	1.92	
							Total Qty Work Done	487.13	Cum
							Qty Payable in this bill	487.13	Cum

Contractor Representative

24/2/2020

Assistant Engineer
Project-Dasarahalli Division
BBMP-Banglore

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Consultant Representative

Asst.Executive Engineer
Project-Dasarahalli Division
BBMP-Bnglore

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

DASARAHALLI PROJECT

Name of Work: Improvements and Construction of CC Road and Drains at M.S Ramaiah Layput and Havnoor Extn Surrounding Roads in Ward No. 14 Bagalagunte.

Name of the Contractor :

Measurement Sheet

First and Part

Item No:	6								
Item Name:	Providing and fixing RCC precast cover slab of 250 mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including formwork, lift charges, curing and concrete finished surfaces on both sides etc., complete as per drawing and directions of engineer-in-charge.Data rate								
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
	NEW CULVERTS								
	Cross road	1	5.00			1.20		6.00	
	Lakshmi Shree Nelaya LHS SIDE	3	6.00			1.20		22.00	
	Lakshmi Shree Nelaya RHS SIDE	1	5.80			1.20		7.00	
		1	6.00			1.20		8.00	
							Total Qty Work Done	**43.00**	**Sqm**
							Qty Payable in this bill	**43.00**	**Sqm**

Contractor Representative

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Consultant Representative

10/11/2020

Assistant Engineer
Project-Dasarahalli Division
BBMP-Banglore

Asst.Executive Engineer
Project-Dasarahalli Division
BBMP-Bnglore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	61.40	64.80	1	3.40						BS slab
	64.80	66.80	1	2.00			0.90		1.80	
	66.80	74.00	1	7.20			0.90		6.48	
	74.00	82.50	1	8.50			0.90		7.65	
									0.00	
Swasthik Tours and travels (RHS)										
	0.00	12.30	1	12.30			0.90		11.07	
	12.30	16.30	1	4.00			0.90		3.60	
	16.30	19.30	1	3.00			0.90		2.70	
	19.30	27.80	1	8.50						BS slab
	27.80	42.80	1	15.00			0.90		13.50	
	42.80	53.10	1	10.30			0.90		9.27	
	53.10	56.10	1	3.00			0.90		2.70	
	56.10	66.40	1	10.30			0.90		9.27	
	66.40	75.70	1	9.30						BS slab
	75.70	82.60	1	6.90			0.90		6.21	
									0.00	
3rd Cross Road (LHS)										
Frm main road	0.00	6.90	1	6.90			0.90		6.21	
	6.90	14.50	1	7.60						BS slab
	14.50	15.50	1	1.00			0.90		0.90	
	15.50	22.60	1	7.10			0.90		6.39	
	22.60	25.70	1	3.10						BS slab
	25.70	40.70	1	15.00			0.90		13.50	
	40.70	43.90	1	3.20			0.90		2.88	
	43.90	56.90	1	13.00						BS slab
	56.90	62.40	1	5.50						BS slab
	62.40	70.40	1	8.00						BS slab
	70.40	72.10	1	1.70			0.90		1.53	
	72.10	87.10	1	15.00			0.90		13.50	
	87.10	97.50	1	10.40						BS slab
	97.50	101.50	1	4.00			0.90		3.60	
	101.50	108.70	1	7.20			0.90		6.48	
	108.70	114.70	1	6.00			0.90		5.40	
	114.70	119.70	1	5.00						BS slab
	119.70	127.90	1	8.20						BS slab
	127.90	131.20	1	3.30						BS slab
	131.20	137.70	1	6.50			0.90		5.85	
	137.70	140.20	1	2.50						BS slab
	140.20	148.60	1	8.40						BS slab
	148.60	155.60	1	7.00						BS slab
	155.60	159.60	1	4.00						BS slab
	159.60	164.60	1	5.00			0.90		4.50	
	164.60	167.10	1	2.50						BS slab
	167.10	168.10	1	1.00			0.90		0.90	
	168.10	174.40	1	6.30						BS slab
	174.40	176.90	1	2.50			0.90		2.25	
	176.90	186.30	1	9.40						BS slab

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		BS slab
	186.30	195.30	1	9.00						
3rd Cross Road (LHS)									0.00	BS slab
From Durga provision	0.00	15.00	1	15.00						
	15.00	17.90	1	2.90			0.90		2.61	
	17.90	23.10	1	5.20			0.90		4.68	
	23.10	27.80	1	4.70			0.90		4.23	
	27.80	31.30	1	3.50						BS slab
	31.30	34.30	1	3.00			0.90		2.70	
	34.30	46.30	1	12.00						BS slab
	46.30	54.70	1	8.40						BS slab
	54.70	69.70	1	15.00						BS slab
	69.70	84.70	1	15.00						BS slab
	84.70	88.20	1	3.50						BS slab
	88.20	103.20	1	15.00						BS slab
	103.20	118.20	1	15.00						BS slab
	118.20	123.60	1	5.40						BS slab
	123.60	129.00	1	5.40						BS slab
	129.00	132.20	1	3.20			0.90		2.34	
	132.20	134.80	1	2.60						BS slab
	134.80	137.80	1	3.00						BS slab
	137.80	147.80	1	10.00			0.90		11.25	
	147.80	160.30	1	12.50						BS slab
	160.30	163.30	1	3.00			0.90		8.10	
	163.30	172.30	1	9.00						BS slab
	172.30	183.60	1	11.30			0.90		1.62	
	183.60	185.40	1	1.80			0.90		11.34	
	185.40	198.00	1	12.60						
4th Cross Road (RHS)										
From main road	0.00	2.00	1	2.00			0.90		1.80	
	2.00	5.70	1	3.70			0.90		3.33	
	5.70	11.80	1	6.10			0.90		5.49	
	11.80	18.90	1	7.10			0.90		6.39	
	18.90	22.90	1	4.00						BS slab
	22.90	29.90	1	7.00			0.90		6.30	
	29.90	31.50	1	1.60						BS slab
	31.50	43.70	1	12.20			0.90		10.98	
	43.70	44.80	1	1.10						BS slab
	44.80	52.30	1	7.50			0.90		6.75	
	52.30	57.10	1	4.80					0.00	
	57.10	57.70	1	0.60			0.90			BS slab
	57.70	64.80	1	7.10			0.90		6.39	
	64.80	68.10	1	3.30						BS slab
	68.10	80.10	1	12.00			0.90		10.80	
4th cross road (LHS)									0.00	
4th cross road (LHS)	0.00	15.20	1	15.20			0.90		13.68	
	15.20	30.20	1	15.00			0.90		13.50	
	30.20	45.20	1	15.00			0.90		13.50	
	45.20	58.90	1	13.70			0.90		12.33	
	58.90	63.20	1	4.30			0.90		3.87	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	46.40	61.40	1	15.00			0.90		13.50	
	61.40	64.80	1	3.40			0.90		3.06	
	64.80	66.80	1	2.00						PC Slab
	66.80	74.00	1	7.20						PC Slab
	74.00	82.50	1	8.50						PC Slab
Swasthik Tours and travels (RHS)										
	0.00	12.30	1	12.30						PC Slab
	12.30	16.30	1	4.00						PC Slab
	16.30	19.30	1	3.00						PC Slab
	19.30	27.80	1	8.50			0.90		7.65	
	27.80	42.80	1	15.00						PC Slab
	42.80	53.10	1	10.30						PC Slab
	53.10	56.10	1	3.00						PC Slab
	56.10	66.40	1	10.30						PC Slab
	66.40	75.70	1	9.30			0.90		8.37	
	75.70	82.60	1	6.90						PC Slab
3rd Cross Road (LHS)										
Frm main road	0.00	6.90	1	6.90						PC Slab
	6.90	14.50	1	7.60			0.90		6.84	
	14.50	15.50	1	1.00						PC Slab
	15.50	22.60	1	7.10						PC Slab
	22.60	25.70	1	3.10			0.90		2.79	
	25.70	40.70	1	15.00						PC Slab
	40.70	43.90	1	3.20						PC Slab
	43.90	56.90	1	13.00			0.90		11.70	
	56.90	62.40	1	5.50			0.90		4.95	
	62.40	70.40	1	8.00			0.90		7.20	
	70.40	72.10	1	1.70						PC Slab
	72.10	87.10	1	15.00						PC Slab
	87.10	97.50	1	10.40			0.90		9.36	
	97.50	101.50	1	4.00						PC Slab
	101.50	108.70	1	7.20						PC Slab
	108.70	114.70	1	6.00						PC Slab
	114.70	119.70	1	5.00			0.90		4.50	
	119.70	127.90	1	8.20			0.90		7.38	
	127.90	131.20	1	3.30			0.90		2.97	
	131.20	137.70	1	6.50						PC Slab
	137.70	140.20	1	2.50			0.90		2.25	
	140.20	148.60	1	8.40			0.90		7.56	
	148.60	155.60	1	7.00			0.90		6.30	
	155.60	159.60	1	4.00			0.90		3.60	
	159.60	164.60	1	5.00						PC Slab
	164.60	167.10	1	2.50			0.90		2.25	
	167.10	168.10	1	1.00						PC Slab
	168.10	174.40	1	6.30			0.90		5.67	
	174.40	176.90	1	2.50						PC Slab
	176.90	186.30	1	9.40			0.90		8.46	
	186.30	195.30	1	9.00			0.90		8.10	
3rd Cross Road (LHS)									0.00	
From Durga provision	0.00	15.00	1	15.00			0.90		13.50	
	15.00	17.90	1	2.90						PC Slab
	17.90	23.10	1	5.20						PC Slab
	23.10	27.80	1	4.70						PC Slab
	27.80	31.30	1	3.50			0.90		3.15	
	31.30	34.30	1	3.00						PC Slab

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BSMP, Bangalore

Scanned with CamScanner

	16.30	19.30	1	3.00			0.90		2.70	
	19.30	27.80	1	8.50						PC Slab
	27.80	42.80	1	15.00			0.90		13.50	
	42.80	53.10	1	10.30			0.90		9.27	
	53.10	56.10	1	3.00			0.90		2.70	
	56.10	66.40	1	10.30			0.90		9.27	
	66.40	75.70	1	9.30						PC Slab
	75.70	82.60	1	6.90			0.90		6.21	
3rd Cross Road (LHS)										
Frm main road	0.00	6.90	1	6.90			0.90		6.21	
	6.90	14.50	1	7.60						PC Slab
	14.50	15.50	1	1.00			0.90		0.90	
	15.50	22.60	1	7.10			0.90		6.39	
	22.60	25.70	1	3.10						PC Slab
	25.70	40.70	1	15.00			0.90		13.50	
	40.70	43.90	1	3.20			0.90		2.88	
	43.90	56.90	1	13.00						PC Slab
	56.90	62.40	1	5.50						PC Slab
	62.40	70.40	1	8.00						PC Slab
	70.40	72.10	1	1.70			0.90		1.53	
	72.10	87.10	1	15.00			0.90		13.50	
	87.10	97.50	1	10.40						PC Slab
	97.50	101.50	1	4.00			0.90		3.60	
	101.50	108.70	1	7.20			0.90		6.48	
	108.70	114.70	1	6.00			0.90		5.40	
	114.70	119.70	1	5.00						PC Slab
	119.70	127.90	1	8.20						PC Slab
	127.90	131.20	1	3.30						PC Slab
	131.20	137.70	1	6.50			0.90		5.85	
	137.70	140.20	1	2.50						PC Slab
	140.20	148.60	1	8.40						PC Slab
	148.60	155.60	1	7.00						PC Slab
	155.60	159.60	1	4.00						PC Slab
	159.60	164.60	1	5.00			0.90		4.50	
	164.60	167.10	1	2.50						PC Slab
	167.10	168.10	1	1.00			0.90		0.90	
	168.10	174.40	1	6.30						PC Slab
	174.40	176.90	1	2.50			0.90		2.25	
	176.90	186.30	1	9.40						PC Slab
	186.30	195.30	1	9.00						PC Slab
3rd Cross Road (LHS)										
From Durga provision	0.00	15.00	1	15.00						PC Slab
	15.00	17.90	1	2.90			0.90		2.61	
	17.90	23.10	1	5.20			0.90		4.68	
	23.10	27.80	1	4.70			0.90		4.23	
	27.80	31.30	1	3.50						PC Slab
	31.30	34.30	1	3.00			0.90		2.70	
	34.30	46.30	1	12.00						PC Slab
	46.30	54.70	1	8.40						PC Slab
	54.70	69.70	1	15.00						PC Slab
	69.70	84.70	1	15.00						PC Slab
	84.70	88.20	1	3.50						PC Slab
	88.20	103.20	1	15.00						PC Slab
	103.20	118.20	1	15.00						PC Slab
	118.20	123.60	1	5.40						PC Slab

Asst. Executive Engineer
Project Division, Dasrahalli Zone

Scanned with CamScanner

Dry Cleaner	7.60	21.90	1	14.30						32.00	
	21.90	25.00	1	3.10						7.00	
	25.00	29.00	1	4.00						9.00	
	29.00	32.70	1	3.70						9.00	
	32.70	37.00	1	4.30						10.00	
	37.00	38.00	1	1.00							n/t
	38.00	46.20	1	8.20						19.00	
	46.20	49.40	1	3.20							n/t
	49.40	56.90	1	7.50						17.00	
	56.90	59.50	1	2.60							n/t
	59.50	64.90	1	5.40						12.00	
	64.90	67.90	1	3.00							n/t
	67.90	71.50	1	3.60							n/t
	71.50	81.50	1	10.00						23.00	
	81.50	88.50	1	7.00							n/t
	88.50	90.80	1	2.30						6.00	
	90.80	97.10	1	6.30						14.00	
	97.10	99.50	1	2.40						6.00	
	99.50	102.10	1	2.60							n/t
	102.10	104.80	1	2.70						6.00	
	104.80	108.00	1	3.20						8.00	
	108.00	117.20	1	9.20						21.00	
	117.20	132.20	1	15.00						34.00	
	132.20	135.60	1	3.40						8.00	
	135.60	141.70	1	6.10						14.00	
	141.70	149.20	1	7.50						17.00	
	149.20	155.00	1	5.80							n/t
	155.00	163.70	1	8.70						20.00	
	163.70	172.30	1	8.60						20.00	
	172.30	187.30	1	15.00						34.00	
	187.30	191.10	1	3.80						9.00	
	191.10	197.00	1	5.90						14.00	
LakshmiShree Nilaya 8th Cross Road LHS											
From main road	0.00	15.00	1.00	15.00							n/t
	15.00	30.00	1.00	15.00							n/t
	30.00	45.00	1.00	15.00							n/t
	45.00	50.80	1.00	5.80							n/t
LakshmiShree Nilaya 8th Cross Road RHS											
From main road	0.00	15.00	1.00	15.00							n/t
	15.00	30.00	1.00	15.00							n/t
	30.00	45.00	1.00	15.00							n/t
	45.00	60.00	1.00	15.00							n/t
	60.00	63.40	1.00	3.40							n/t
Ladies Tailors Front 2nd Cross Road LHS											
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00							n/t
	15.00	29.20	1.00	14.20							n/t
Ladies Tailors Front 2nd Cross Road RHS											
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00							n/t
	15.00	21.80	1.00	6.80							n/t
1st Cross Road (RHS SIDE) RHS											
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00							n/t
	15.00	24.20	1.00	9.20							n/t
1st Cross Road(RHS SIDE) LHS											
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00							n/t
	15.00	24.60	1.00	9.60							n/t

Asst. Executive Engineer
Project Division, Dasarahalli Zone

Scanned with CamScanner

	21.90	25.00	1	3.10				0.20	0.62	
	25.00	29.00	1	4.00				0.20	0.80	
	29.00	32.70	1	3.70				0.20	0.74	
	32.70	37.00	1	4.30				0.20	0.86	
	37.00	38.00	1	1.00						n/t
	38.00	46.20	1	8.20				0.20	1.64	
	46.20	49.40	1	3.20						n/t
	49.40	56.90	1	7.50				0.20	1.50	
	56.90	59.50	1	2.60						n/t
	59.50	64.90	1	5.40				0.20	1.08	
	64.90	67.90	1	3.00						n/t
	67.90	71.50	1	3.60						n/t
	71.50	81.50	1	10.00				0.20	2.00	
	81.50	88.50	1	7.00						n/t
	88.50	90.80	1	2.30				0.20	0.46	
	90.80	97.10	1	6.30				0.20	1.26	
	97.10	99.50	1	2.40				0.20	0.48	
	99.50	102.10	1	2.60						n/t
	102.10	104.80	1	2.70				0.20	0.54	
	104.80	108.00	1	3.20				0.20	0.64	
	108.00	117.20	1	9.20				0.20	1.84	
	117.20	132.20	1	15.00				0.20	3.00	
	132.20	135.60	1	3.40				0.20	0.68	
	135.60	141.70	1	6.10				0.20	1.22	
	141.70	149.20	1	7.50				0.20	1.50	
	149.20	155.00	1	5.80						n/t
	155.00	163.70	1	8.70				0.20	1.74	
	163.70	172.30	1	8.60				0.20	1.72	
	172.30	187.30	1	15.00				0.20	3.00	
	187.30	191.10	1	3.80				0.20	0.76	
	191.10	197.00	1	5.90				0.20	1.18	
LakshmiShree Nilaya 8th Cross Road LHS										
From main road	0.00	15.00	1.00	15.00						n/t
	15.00	30.00	1.00	15.00						n/t
	30.00	45.00	1.00	15.00						n/t
	45.00	50.80	1.00	5.80						n/t
LakshmiShree Nilaya 8th Cross Road RHS										
From main road	0.00	15.00	1.00	15.00						n/t
	15.00	30.00	1.00	15.00						n/t
	30.00	45.00	1.00	15.00						n/t
	45.00	60.00	1.00	15.00						n/t
	60.00	63.40	1.00	3.40						n/t
Ladies Tailors Front 2nd Cross Road LHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	29.20	1.00	14.20						n/t
Ladies Tailors Front 2nd Cross Road RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	21.80	1.00	6.80						n/t
1st Cross Road (RHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	24.20	1.00	9.20						n/t
1st Cross Road(RHS SIDE) LHS										n/t
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	24.60	1.00	9.60						n/t

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

	19.30	27.80	1	8.50						n/t
	27.80	42.80	1	15.00				0.20	3.00	
	42.80	53.10	1	10.30				0.20	2.06	
	53.10	56.10	1	3.00						n/t
	56.10	66.40	1	10.30				0.20	2.06	
	66.40	75.70	1	9.30				0.20	1.86	
	75.70	82.60	1	6.90				0.20	1.38	
				3rd Cross Road (LHS)						
Frm main road	0.00	6.90	1	6.90						n/t
	6.90	14.50	1	7.60				0.20	1.52	
	14.50	15.50	1	1.00						n/t
	15.50	22.60	1	7.10				0.20	1.42	
	22.60	25.70	1	3.10						n/t
	25.70	40.70	1	15.00				0.20	3.00	
	40.70	43.90	1	3.20				0.20	0.64	
	43.90	56.90	1	13.00						n/t
	56.90	62.40	1	5.50				0.20	1.10	
	62.40	70.40	1	8.00						n/t
	70.40	72.10	1	1.70						n/t
	72.10	87.10	1	15.00				0.20	3.00	
	87.10	97.50	1	10.40				0.20	2.08	
	97.50	101.50	1	4.00				0.20	0.80	
	101.50	108.70	1	7.20						n/t
	108.70	114.70	1	6.00				0.20	1.20	
	114.70	119.70	1	5.00						n/t
	119.70	127.90	1	8.20				0.20	1.64	
	127.90	131.20	1	3.30						n/t
	131.20	137.70	1	6.50				0.20	1.30	
	137.70	140.20	1	2.50						n/t
	140.20	148.60	1	8.40				0.20	1.68	
	148.60	155.60	1	7.00				0.20	1.40	
	155.60	159.60	1	4.00						n/t
	159.60	164.60	1	5.00				0.20	1.00	
	164.60	167.10	1	2.50				0.20	0.50	
	167.10	168.10	1	1.00				0.20	0.20	
	168.10	174.40	1	6.30				0.20	1.26	
	174.40	176.90	1	2.50				0.20	0.50	
	176.90	186.30	1	9.40				0.20	1.88	
	186.30	195.30	1	9.00						
				3rd Cross Road (LHS)						n/t
From Durga provision	0.00	15.00	1	15.00				0.20	3.00	
	15.00	17.90	1	2.90				0.20	0.58	
	17.90	23.10	1	5.20						n/t
	23.10	27.80	1	4.70						n/t
	27.80	31.30	1	3.50				0.20	0.70	
	31.30	34.30	1	3.00				0.20	0.60	
	34.30	46.30	1	12.00				0.20	2.40	
	46.30	54.70	1	8.40						n/t
	54.70	69.70	1	15.00						n/t
	69.70	84.70	1	15.00				0.20	3.00	
	84.70	88.20	1	3.50				0.20	0.70	
	88.20	103.20	1	15.00				0.20	3.00	
	103.20	118.20	1	15.00				0.20	3.00	
	118.20	123.60	1	5.40				0.20	1.08	
	123.60	129.00	1	5.40				0.20	1.08	
	129.00	132.20	1	3.20				0.20	0.64	

Technological Corporation BADAMI

Asst. Executive Engineer
Project Division, Dasarahalli Z
BBMP, Bangalore

Scanned with CamScanner

LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	29.20	1.00	14.20						n/t
Ladies Tailors Front 2nd Cross Road RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						
	15.00	21.80	1.00	6.80						n/t
										n/t
1st Cross Road (RHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						
	15.00	24.20	1.00	9.20						n/t
										n/t
1st Cross Road(RHS SIDE) LHS										n/t
LakshmiShree Nilaya 8th Cross Road RHS Side	0.00	15.00	1.00	15.00						n/t
	15.00	24.60	1.00	9.60						n/t
										n/t
1st Cross Road (LHS SIDE) LHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	10.50						
	15.00	28.50	1.00	13.50						n/t
										n/t
1st Cross Road (LHS SIDE) RHS										
LakshmiShree Nilaya 8th Cross Road LHS Side	0.00	15.00	1.00	15.00						
	15.00	28.50	1.00	13.50						n/t
										n/t
										n/t
										n/t
								Total Qty Work Done	187.36	Sqm
								Qty Payable in this bill	187.36	Sqm

Contractor Representative

Assistant Engineer
Project-Dasarahalli Division
BBMP-Banglore

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Consultant Representative

Asst.Executive Engineer
Project-Dasarahalli Division
BBMP-Bangalore

Scanned with CamScanner

NAME OF WORK: IMPROVEMENT AND CONSTRUCTION OF CC ROAD & DRAIN AT M.S RAMAIAH LAYOUT AND HAVNOOR EXTN SURROUNDING ROAD IN WARD NO. 14 BAGALAGUNTE



ALL DIMENSIO9N ARE IN M

Asst. Executive Engineer
Project Division, Dasrahalli
BBMP, Bangalore

Scanned with CamScanner